COMPLETION REPORT

1	Name of the work	Improvements to Drain, Footpath 1st 2nd, 3rd, 4th & 5th Cross (Brundavana Layout) Mallasandra in Bagalagunte ward No 14
2	Sanctioned Estimate No. & Date	TSNO :EE/ 226/13-14, dt 30-10-2013
3	Head of Account which is chargeable	Plan 1771.
4	Instrument Order NO. & Date	WOMO : EE(PD)/801/13-14 dt 28/2/2014
5	Name Of Contractor	Prabhu P.
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	245 days
7	Measurement recorded in	MB NO 1720. PNO 171956 to 171962
8	Check Measurement of the Asst	MB NO 1720 page 171956 to 62
9	Name of the office/official in charge of the work	AEE (DSD)
10	a) Asst. Eng/junior Eng	DS ಮತ್ತು ಎಇಇ
	b) Asst. Exe Engineer	ಕಂಡಿಲ್ಲ

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
20 Lacs	1974400	—	25600

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57

ASSIATANT EXECUTIVE ENGINEER

ಕಾರ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.